

COMMISSIONING ORDER				
PRINCIPAL:				
(Company name/address/PIN/contact person/phone)				
SITE/USER:				
(Name/address/contact person/phone)				
LOCATION OF EQUIPMENT ON SITE:				
INSTALLATION CONTRACTOR OF THE AHU AND CONTROL SYSTEM:				
DEVICE TYPE	SERIAL NO.	SALES DATE		
	<u> </u>			
SCOPE OF WORK REQUESTED FROM KLIMOR:			YES	NO
ONE-STEP START-UP: CHECKING THE ASSEMBLY OF THE AHUS, ASSEMBLY AND WIRING OF THE CONTROL SYSTEM ELEMENTS, AHU START-UP AND ADJUSTMENT OF AHU OPERATING PARAMETERS, TRAINING IN THE OPERATION OF EQUIPMENT.				
TWO-STEP START-UP: 1st VISIT - ASSEMBLY AND WIRING OF THE CONTROL SYSTEM ELEMENTS, PREPARING AHU TO FINAL START-UP. 2nd VISIT - AHU START-UP AND ADJUSTMENT OF AHU OPERATING PARAMETERS, TRAINING IN THE OPERATION OF EQUIPMENT.				
NECESSARY CONDITIONS TO BE MET BEFORE THE AHU F	INAL COMMISSIONING ⁱ :		YES	NO
CORRECTLY ASSEMBLED INDIVIDUAL SECTIONS OF THE AHU. THE EQUIPME FOUNDATION. THE EQUIPMENT CLEANED INSIDE AND OUTSIDE.	ENT LEVELED AND CORRECTLY INSTALLED AT THE T	ARGET LOCATION OF THE		
INSTALLED AIR INTAKES. ACCORDING TO THE DESIGN, A PROPERLY CONSTRUCTED AIR DISTRIBUTION SYSTEM (INSTALLED ZONE HEATERS, ABSOLUTE FILTERS, ETC.)				
PROPERLY INSTALLED AND AIRWORTHY THE TERMINAL AIR SUPPLY AND EXHAUST ELEMENTS OF THE VENTILATION SYSTEM (VENTILATION GRILLES, AIR OUTLETS, AIR DIFFUSERS, LAMINAR CEILINGS, ETC.).				
PROPERLY CONSTRUCTED CONDENSATE DRAINAGE SYSTEM, CONNECTED T	O THE SEWER CONNECTION. SIPHONS INSTALLED	ON THE INSTALLATION.		
IN THE CASE OF SWIMMING POOL AHUS FOR PROPER START-UP AND ADJUS WATER.	STMENT OF THE PARAMETERS OF WORK, THE POOL	BASIN MUST BE FILLED WITH		
THE AHU POWER SUPPLY CABINET INSTALLED AT THE TARGET LOCATION (U	JP TO 10 METERS AWAY).			
THE FINAL ELECTRIC POWER SUPPLY CONNECTED TO: AHU CONTROL CABIN	NET, CIRCULATING PUMPS, HEAT EXCHANGERS, HUI	MIDIFIERS.		









THE POWER SUPPLY MUST BE OF SUFFICIENT QUALITY AND FREE FROM FREQUENT VO	LTAGE DROPS.			
THE CABLES LAID BETWEEN THE AHU'S POWER SUPPLY CABINET: AND EXTERNAL SENSORS THAT ARE NOT SUPPLIED BY KLIMOR, CONTROL CASSETTES (CONTROL PANELS)				
INSTALLED BMS CONNECTION AND INTERNET CONNECTION, IF PROVIDED FOR IN THE	PROJECT.			
THE DUCTS AND VENTILATION/AIR-CONDITIONING EQUIPMENT CONNECTED TO THE G	GROUND.			
CORRECTLY INSTALLED ACTUATORS, SENSORS AND TRANSDUCERS BELONGING TO THE CONTROL SYSTEM, IF PROVIDED BY THE CUSTOMER.				
CORRECTLY INSTALLED AND AIRWORTHY FIRE PROTECTION SYSTEM (FIRE DAMPERS, FIRE PROTECTION COATINGS, ETC.).				
THE WATER HEATERS - PROPERLY MADE AND AIRWORTHY CENTRAL HEATING SYSTEM. HOT WATER WITH APPROPRIATE PARAMETERS. THE CIRCULATION PUMP AND THE 3-WAY VALVE INSTALLED AT A SUITABLE LOCATION ON THE SYSTEM.				
THE WATER COOLERS - PROPERLY MADE AND AIRWORTHY THE CHILLED WATER SYSTEM. CHILLED WATER/GLYCOL WITH APPROPRIATE PARAMETERS. THE CIRCULATION PUMP AND THE 3-WAY VALVE INSTALLED AT A SUITABLE LOCATION ON THE SYSTEM. INSTALLED, CORRECTLY CONNECTED AND AIRWORTHY CHILLED WATER PUMP-MOTOR UNIT.				
DX COOLERS - A PROPERLY CONSTRUCTED AND AIRWORTHY INSTALLATION SUPPLYING THE EXCHANGERS WITH THE APPROPRIATE REFRIGERANT. INSTALLED, CORRECTLY CONNECTED AND AIRWORTHY REFRIGERATING UNIT.				
CORRECTLY INSTALLED AND WATER-SUPPLIED AIR HUMIDIFIER.				
NOTES:				
DATE	SEAL AND LEGIBLE SIGNATURE OF THE PRINCIPAL			







¹ ADDITIONAL SERVICE VISITS RESULTING FROM FAILURE TO MEET SPECIFIC CONDITIONS SHALL BE TREATED AS A SERVICE PAID FOR BY THE ORDERING PARTY